




georgia civil
CIVIL ENGINEERING
LANDSCAPE ARCHITECTURE
LAND SURVEYING

311 N. Main St, Ste. 101, Unit C
P.O. Box 896 | Madison, GA 30650
P: 706.342.1104

www.georgiacivil.com



Project Information



VICINITY MAP
NOT TO SCALE

GPS COORDINATES
N 33°34'58.07" W -83°29'28.84"
N 33.582798 W -83.491346

PRIMARY PERMITTEE CONTACT INFORMATION:

MADISON METHODIST CHURCH INC.
MADISON METHODIST CHURCH
1091 CONFEDERATE RD
MADISON, GA 30650
TWO 312
MATTHEW@MADISONCMAC.NET

MEASURES INSTALLED DURING CONSTRUCTION PROCESS TO CONTROL POLLUTANTS IN STORM WATER THAT MAY REMAIN AFTER CONSTRUCTION IS COMPLETE.:

1. F-Co	4. Tnc	7. L	9. St
2. Sd	5. Ch	8. Rd	
3. Dcs, Dcs4	6. D		

POSSIBLE POLLUTANT SOURCES FOR THIS PROJECT:

Sediment, Construction Debris, Petroleum Products, Concrete Products, Epoxies and Grouts, Fertilizers (Overs), Top applications (Overs), Paint Products, Asphalt Products. Contractor shall maintain a clean work environment, at all times and reduce and contain the pollution generated by these and other pollutants that are to be utilized for the construction of this project. Contractor shall follow all local, state, and federal laws in handling all polluting products.

NON-STORM WATER DISCHARGES ALLOWED UNDER PERMIT:

1. Fire fighting activities	5. Air conditioning condensation
2. Fire hydrant flushing	6. Springs
3. Portable water sources including water line flushing	7. Uncontaminated Ground Water
4. Irrigation drainage	8. Foundation or footing drains where flows are not contaminated with process materials or pollutants.

HAZARDOUS WASTES:

All hazardous waste materials will be disposed of in the manner specified by local, state, and/or federal regulations and by the manufacturer of such products. The job site superintendent, who is also responsible for seeing that these practices are followed, will instruct site personnel in these practices. Material Safety Data Sheets (MSDS) for each substance with hazardous properties that is used on the job site will be obtained and used for the proper management of potential wastes that may result from these products. An MSDS will be posted in the immediate area where such product is stored and/or used and another copy of each MSDS will be maintained in the ES&PC Plan at the job site construction trailer office. Each employee who must handle a substance with hazardous properties will be instructed on the use of MSDS sheets and the specific information in the applicable MSDS for the product he/she is using, particularly regarding spill control techniques.

The contractor will implement the Spill Prevention Control Contingency Plan (SPCC) Plan and will train all personnel in the proper handling and handling of spilled materials. No spilled hazardous materials or hazardous waste will be allowed to come in contact with the stormwater discharges. If such contact occurs, the stormwater discharge will be contained on site until appropriate measures in compliance with state and federal regulations are taken to dispose of such contaminated stormwater. It shall be the responsibility of the job site superintendent to properly train all personnel in the use of the SPCC Plan.

SANITARY WASTES:

A minimum of one portable sanitary unit will be provided for every ten (10) workers on the site. All sanitary waste will be collected from the portable units a minimum of one time per week by a licensed portable facility provider in compliance with local state regulations.

All sanitary waste units will be located in one area where the likelihood of the unit contributing storm water discharge is negligible. Additional containment BMPs must be implemented, such as well as gauged pits of specially designed plastic silt containers around the base to prevent wastes from contributing to stormwater discharges. The location of sanitary waste units must be identified on the ES&PC Plan at the contractor, and the locations have been determined.

Sanitary sewer will be provided by Municipal Authority/Septic System at the completion of the Project.

SPILL CLEANUP AND CONTROL PRACTICES:

Local, state and manufacturer's recommended methods for spill clean up will be clearly posted and procedures will be made available to site personnel. Material and equipment necessary for spill cleanup will be kept in the material storage areas. Typical materials and equipment includes, but is not limited to, brooms, outdoors, mops, rags, gloves, goggles, call filter, sand, sawdust and properly labeled plastic and metal waste containers. Spill prevention practices and procedures will be reviewed after a spill and adjusted as necessary to prevent future spills. All spills will be cleaned up immediately upon discovery. All spills will be reported as required by local, state and federal regulations. For spills that impact surface water (leave a sheen on surface water), the National Response Center (NRC) will be contacted within 24 hours at 1-800-424-6802. For spills of an unknown amount, the NRC will be contacted within 24 hours at 1-800-424-6802. For spills greater than 25 gallons and no surface water impacts, the Georgia EPC will be contacted within 24 hours at 1-800-241-4113. For spills less than 25 gallons and no surface water impacts, the spill will be cleaned up and local agencies will be contacted as required. The contractor shall notify the licensed professional who prepared this plan if more than 1,000 gallons of petroleum is stored on-site. This includes capacities of equipment or if any one piece of equipment has capacity greater than 550 gallons. The contractor must file a spill prevention contingency and contingency plan prepared by that licensed professional.

All pollutants from waste disposal practices, soil additives, remediation of spills and leaks of petroleum products, concrete truck washout, etc., should any of these occur, will be controlled by the implementation of appropriate best management practices. The spill will be in compliance with all applicable state and local waste disposal, sanitary sewer or septic system regulations.

NON-EXEMPT ACTIVITIES:

Non-exempt activities shall not be conducted within the 25 or 50-foot undisturbed stream buffers as measured from the point of vested vegetation or within 25-feet of the coastal marshland buffer as measured from the jurisdictional determination line without first acquiring the necessary variances and permits.

SOIL SERIES (PER NRCS MAPS SOILS ARE SHOWN AS):

CeB2-CECIL SANDY LOAM, 2% TO 6% SLOPES, MODERATELY ERODED
CtD3-CECIL SANDY CLAY LOAM, 6% TO 15% SLOPES, SEVERELY ERODED
LydS3-LLOYD CLAY LOAM, 6% TO 15% SLOPES, SEVERELY ERODED
W-WATER

REFER TO SHEET C-1.1 FOR CONSTRUCTION REQUIREMENTS AND SPECIFICATIONS

CRITICAL AREAS AND ADDITIONAL MEASURES:

1. Critical Areas: 2:1 and 3:1 slopes, silt traps, sediment basins, and storm ditches. 2. Locate and flag buffers to prevent disturbance.

"Waste materials shall not be discharged to waters of the State, except as authorized by a Section 404 permit."

The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to land disturbing activities.

Erosion control measures will be maintained at all times. If full implementation of the approved plan does not provide for effective erosion control, additional erosion and sediment control measures shall be implemented to control or treat the sediment source.

DRAWING DATE: 2/11/2026
DRAWN BY: DLD
CHECKED BY: JPB
REVISIONS
DATE: DESCRIPTION:

ESPC NOTES 1

Sheet Title

Sheet Number

C-6.0

This plan has been prepared to meet the requirements under the State of Georgia, Department of Natural Resources, Environmental Protection Division (EPD), General Permit No. GAR10001 for authorization to discharge under the National Pollutant Discharge Elimination System (NPDES), Stormwater Discharges Associated with Construction Activity for Stand Alone Construction Projects. Daily, weekly and monthly inspections as required by Permit No. GAR10001 shall be performed by certified personnel provided by the Contractor. Sampling requirements as required by Permit No. GAR10001 shall be performed by certified personnel provided by the Contractor.

Contractor shall make sure construction is in accordance with regulations of the NPDES Permit No. GAR10001. This includes but is not limited to:

- *Site stabilization practices
- *BMP maintenance and inspections
- *Silt control practices
- *Water control practices
- *Monitoring plans and practices
- *Vegetation and structural erosion control practices
- *Pollution prevention plans and practices
- *Material management practices for spill prevention/plan
- *Wildlife and state water protection practices
- *Reporting practices

POLLUTION REDUCTION PRACTICES FOR STORM WATER DISCHARGES:

STABILIZATION (VEGETATIVE) MEASURES:

ALL STABILIZATION (VEGETATIVE) MEASURES SHALL BE IMPLEMENTED AS STATED IN THE MANUAL FOR EROSION AND SEDIMENTATION CONTROL IN GEORGIA (LATEST EDITION):

(B) Buffer Zone - A strip of undisturbed, original vegetation, enhanced or restored existing vegetation, or re-establishment of vegetation surrounding disturbed areas or bordering streams, ponds, wetlands, lakes, or coastal water bodies that are used for the following purposes: reduce runoff velocities, act as a visual screen, reduce construction noise, improve aesthetics on disturbed land, filtering and infiltrating runoff, cooling streams by creating shade, provide food and cover for wildlife, flood protection, or protect channel banks from scour and erosion.

(D1) Disturbed Area Stabilization with Mulching (O) - Applying plant residues or other suitable materials, biologically active if possible, to the soil surface to reduce runoff, conserve nutrients, prevent surface compaction or crusting, control undesirable vegetation, modify soil temperature, or increase biological activity in the soil. This practice is applicable where stabilizing disturbed areas is not practicable or desirable.

(D2) Disturbed Area Stabilization with Temporary Seeding - Establishing temporary vegetative cover with fast germinating species for seasonal protection on disturbed/undisturbed areas in order to reduce runoff and sediment damage of downstream resources, protect the soil surface from erosion, improve wildlife habitat, improve aesthetics, improve N, and infiltration and aeration as well as organic matter for permanent stabilization. This practice is applicable for up to six months or until permanent vegetative cover can be installed. It should be coordinated with permanent measures to ensure long-term effectiveness.

(D3) Disturbed Area Stabilization with Permanent Vegetation - Planting of permanent vegetation such as trees, shrubs, vines, or legumes on exposed areas for final permanent stabilization in order to protect the soil surface from erosion, reduce damage from sediment runoff to downstream areas, improve wildlife habitat and visual resources, and improve aesthetics. It will apply on all fill slopes, earth slopes, borrow areas, and severely eroded or gulched lands.

(D4) Soil Stabilization (with Seeding) - Establishing an immediate and permanent vegetative cover using seeds in order to reduce runoff and erosion, improve aesthetics and land value, reduce dust and sediments, stabilize waterways and critical areas, filter sediments, nutrients, reduce downstream complaints, reduce likelihood of legal action, reduce likelihood of work storage due to legal action, and increase "open neighbor" benefits.

(D) Dust Control Areas - Controlling surface and air movement of dust on construction sites, roads, and demolition sites in order to prevent surface soil and air movement of dust from eroded soil surfaces, reduce the presence of airborne substances which may be harmful or injurious to human health, wildlife, or safety, or to animals or plant life. Methods and materials which are used include mulches, vegetative cover, erosion control blankets, erosion control mats, erosion control fabric, erosion control blankets, and erosion control covers.

(F) Co-Flocculants and Coagulants - Formulated as additives in the solidification/precipitation of suspended particles (which are characteristically very small) in solution. The suspended stability of such particles (colloidal complex) is due to both their small size and the electrical charge surrounding them.

(Sb) Streambank Stabilization (Using Permanent Vegetation) - Using native plant materials to maintain and enhance streambanks, or to prevent, or restore and repair small streambank erosion problems in order to lessen the impact of rain directly on the soil, trap sediment from adjacent land, form a root mat to stabilize and reinforce the soil on the streambank, provide wildlife habitat, enhance stream appearance, and lower summertime water temperature.

(Ss) Slope Stabilization - A protective covering used to prevent erosion and establish vegetation on steep slopes, shore lines, or channels in order to stabilize the soil and act as a rain drop dissipator while providing a more permanent vegetative cover.

(T) RockFills - Substances used to anchor soil, control soil, prevent, slow, stop, or reduce by causing organic material to bind together and discourage it from drifting down slope. Rockfills also conserve moisture, prevent surface compaction, increase soil infiltration, soil fertility, enhanced seed germination, increased soil cohesion, enhanced soil stabilization, reduced stormwater runoff turbidity and reduction in loss of spoil.

STRUCTURAL PRACTICES:

ALL STRUCTURAL PRACTICES SHALL BE IMPLEMENTED AS STATED IN THE MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA (LATEST EDITION):

(C) Check Dam - A small temporary barrier, grade control structure, or dam constructed across a swale or drainage ditch which drains five (5) acres or less, with no sediment in a live stream in order to reduce erosion by slowing the velocity of concentrated stormwater.

(Ch) Channel Stabilization - Improving, constructing or stabilizing an open channel for water conveyance. Open channels are to be non-erosive, with no net sediment deposition and able to provide adequate capacity for flood water, drainage, other water management practices, or any combination thereof.

(C) Construction Easement - A stone stabilized pad located where traffic leaves a construction site to a public right-of-way, street, alley, sidewalk, parking, etc. (i.e. bare soil to paved area) in order to reduce immediate separating construction from the public right-of-way by motor vehicles or runoff.

(C) Construction Road Stabilization - Roads, parking areas, and other paved transportation routes that are stabilized with coarse aggregate between the time of initial grading and final stabilization in order to provide a freest ride for construction traffic, reduce erosion, reduce subsequent regrading of permanent roadways, and provide a stable base for paving.

(C) Storm Drainage Channel - A temporary channel that diverts a live stream and allows work "in the dry" while protecting a streambed. This diversion is used when in-stream work is unavoidable, as with water projects such as ditches or dikes that frequently cross and impact live streams and create a permanent (or excessive) sediment loss by both the disturbance of the stream bed and the erosion of the stream banks.

(D) Diversion - An earth channel with a compacted supporting ridge on the lower side, constructed above, across, or below a slope to reduce slope lengths, break-up concentrations of runoff, intercept runoff, and move water to stable outlets on non-erosive velocities.

(D1) Temporary Down-drain Structure - A flexible conduit of heavy-duty plastic or other material used as a temporary structure to convey storm water down the face of a cut or slope to a lower elevation or to a storm drain structure. Flexible down-drains are removed once the permanent water disposal system is installed.

(Dn2) Permanent Down-drain Structure - A permanent paved chute, pipe or sectional conduit of prefabricated material designed to safely conduct surface runoff from the top to the bottom of a slope thus minimizing erosion. Down-drain structures are to be used where concentrated water will cause excessive erosion of cut and fill slopes.

(Fr) Fire Ring - A temporary stone barrier used in conjunction with other sediment control measures and constructed at storm drain inlets and pond outlets, in order to reduce fire velocities, reduce the formation of surface rills and reduce erosion and sediment pollution.

(G) Gabion - Large, multi-cell, wire mesh boxes, filled with rocks, which form flexible monolithic bulkhead blocks used in channel reinforcements, retaining walls, abutments, check dams, etc. to prevent erosion and sedimentation, and to provide a specific structure, when properly formed, which can be used to stabilize steep, or highly erodible, slopes.

(G) Grade Stabilization Structure - Structures of concrete, rock masonry, steel, aluminum, treated wood, etc. that are installed to stabilize the grade in natural or artificial channels, and to prevent erosion and sedimentation.

(L) Level Spreaders - A storm flow outlet device structure constructed at zero grade across a slope where concentrated runoff may be intercepted and diverted at non-erosive sheet flow velocities onto undisturbed areas until existing vegetation.

(R) Rock Filter Dam - A permanent or temporary stone filter dam, which can be used in conjunction with a temporary sediment trap, installed across small streams, drainages with a high peak and low discharge rate, to provide a sediment-filtration barrier and to reduce storm water velocities. This structure is not intended to substantially impound water and may require a US Army Corps of Engineers permit.

(R) Retaining Wall - A constructed wall of concrete, masonry, reinforced concrete, cribbing, treated timbers, gabions, stone dry wall, rip-rap or other durable material in order to stabilize or cut fill slopes where maximum permissible slopes of earth are not obtainable without the use of the wall.

(R) Retention - A device or structure, such as half round corrugated metal pipe or similar, placed in front of a permanent stormwater detention pond outlet or roadway drainage structure to act as a temporary sediment trap. This structure is designed to reduce sediment and debris from entering the pond or structure. It is designed to be installed in drainage ditches, and allow roadway drainage to be used for temporary sediment storage.

(Sd1) Sediment Barrier - A temporary structure constructed of fill fence, straw, hay, bales, brush piles, mulch bays, compost fiber sock, gravel or other filtering materials typically supported by steel or wood posts, that are used to minimize and prevent sediment carried by sheet flow from leaving the site and final stabilization. Silt fence shall be installed across streams, waterways, or other concentrated flow areas.

(Sd2) Silt Sediment Trap - A temporary protective device formed at or around a storm drain inlet to trap sediment in runoff water from small, disturbed areas and prevent sediment from entering a storm drainage system prior to permanent stabilization of the disturbed area draining to the inlet. Clean out of these facilities is normally required after each heavy rainfall.

(Sd3) Temporary Sediment Basin - A basin created by construction of an embankment, barrier or dam containing a principal spillway pipe and an emergency spillway that are normally situated within natural drainageways and at the lowest point on a construction site. Structure size will vary depending on the size of the drainage area, soil type, volume of sediments to be stored, local erosion prevention practices, and other factors. Sediment basins are designed to fit into the overall plan of the completed development. Sed3s are designed to drain runoff waters and trap sediment from erodible areas in order to protect downstream properties.

(Sd4) Temporary Sediment Trap - A small temporary trap with a pipe or riser that drains a disturbed area so that sediment can settle out. Sed4s are designed to collect and store sediment from erodible areas with no unusual drainage features that has been identified on the construction plan.

(Sk) Floating Surface Sillmer - A buoyant device that drains surface water of sediment ponds, traps or basins and releases it at a controlled rate of flow. It "sinks" the water surface where sediment concentrations are at a minimum instead of draining from the bottom where sediment concentrations are higher; it and debris to a rear or the backside of a dam.

(SpB) Seed Berm - A linear control device constructed as a diversion (perpendicular to the direction of the runoff) to enhance dispersion and infiltration of runoff while using intermediate dikes to create high sedimentation chambers allowing smaller storms to pass out while diverting larger flows to a sediment trap.

(S) Temporary Stream Crossings - A temporary structure installed across a flowing stream or watercourse for use by construction equipment without moving sediment into streams, damaging the streambed or channel, or causing blockage. The structure may consist of a pipe, bridge, or other suitable device permitting vehicular traffic to cross streams or watercourses.

(St) Storm Drain Outlet Protection - A paved or concrete structure placed at the outlet of a storm drain system in order to reduce the velocity of water flows below storm drain outlets, and to prevent erosion from a concentrated flow.

(C) Surface Roughening - Providing a rough soil surface with horizontal depressions created by operating a blade or other suitable implement on the contour, or by having slopes in a roughened condition by not regrading them, in order to reduce runoff velocity, reduce erosion, increase infiltration, and reduce erosion and provide for sediment trapping.

(T) Turbidity Curbs - A floating or stacked barrier installed within the water or order to minimize turbidity and soil migration from water or a suspension to perimeter BMPs at the water's edge. Curbs or turbidity curbs are installed to reduce runoff velocity, reduce erosion, increase infiltration, and reduce erosion and provide for sediment trapping.

(T) Topsoiling - Stripping of the more fertile top soil, storing it, then spreading it over the disturbed area after completion of construction activities, in order to provide a suitable soil medium for vegetative ground on areas where other measures will not produce or maintain a desirable state.

(W) Vegetated Waterways or Stormwater Conveyance Channel - Outlets for diversions, terraces, berms, or other structures. They may be natural or constructed, eroded or prepared, eroded, and sowed or vegetated for disposal of stormwater runoff. For all diversions to be successful, it is essential that a protective cover of vegetation or other erosion control measures be implemented.

PRODUCT SPECIFIC PRACTICES:

All pollutants from waste disposal practices, soil additives, remediation of spills and leaks of petroleum products, concrete truck washout, etc., should any of these occur, shall be controlled by the implementation of appropriate best management practices. The spill will be in compliance with all applicable state and local waste disposal, sanitary sewer or septic system regulations.

Petroleum Based Products - Containers for products such as fuels, lubricants, and tire shall be inspected daily for leaks and spills. This includes outside vehicles and machinery daily inspections and regular preventative maintenance of such equipment. Equipment maintenance areas shall be located away from State Waters, natural drains, and storm water drainage inlets. In addition, temporary hosing tanks shall have a secondary containment liner to prevent/minimize leaks containment. Discharge of oils, fuels, and lubricants is prohibited. Proper disposal methods includes collection in a suitable container and disposal as required by local and State regulations.

Paints/Finishes/Solvents - All products shall be stored in tightly sealed original containers when not in use. Excess product shall not be discharged to the storm water collection system. Excess products, and product containers shall be disposed of according to manufacturer's specifications and recommendations.

Fertilizer/Nutrients - These products shall be applied at rates that do not exceed the manufacturer's specifications or above the guidelines set forth in the crop establishment or in the GSWC Manual for Erosion and Sediment Control in Georgia. Any storage of these materials will be under roof in sealed containers.

Building Materials - No building or construction materials shall be buried or disposed of on-site. All such material shall be disposed of in proper waste disposal procedures.

Concrete Truck Washing - No concrete trucks shall be allowed to wash out or discharge surplus concrete or drum wash water onto. Concrete mixer trucks, concrete mixer chutes, hoppers and the rear of vehicles will only be washed in a designated area provided for this purpose, as shown on the drawings. The following best management practices will be followed:

1. Contain all wash water on soil, in a bowl shaped area created in the designated wash area to prevent the wash water from flowing from the wash area.
2. Use the minimum amount of water to wash down the tools, concrete mixer chutes, hoppers and the rear of vehicles.
3. Remove all concrete sediment from the area surrounding the wash area before it hardens; and
4. Remove all concrete residue from the designated area once it has hardened.

GSWCC EROSION CONTROL NOTES:

1. Any amendments/revisions to the ES&PC Plan which has a significant effect on BMPs with a hydraulic component must be certified by the design professional.
2. Waste materials shall not be discharged to waters of the State, except as authorized by a Section 404 permit.
3. The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to land disturbing activities.
4. Erosion control measures will be maintained at all times. If full implementation of the approved Plan does not provide for effective erosion control, additional erosion and sediment control measures shall be implemented to control or treat the sediment source.
5. Any disturbance left exposed for a period greater than 14 days shall be stabilized with mulch or temporary seeding.

ADDITIONAL EROSION CONTROL NOTES:

1. Maximum cut slopes are 3:1, horizontal to 1 vertical, unless otherwise noted.
2. Maximum fill slopes are 1:1, horizontal to 1 vertical, unless otherwise noted.
3. All buffers, tree save areas, and/or limits of disturbance shall be clearly marked in the field by the contractor by flagging or fencing and signage, prior to commencement of any land disturbance activities or undergrounding activities. Buffers, tree save areas, and areas beyond limits of disturbance are to be left undisturbed in their natural state.
4. Contractor shall not disturb underground utilities while installing Erosion, Sedimentation and Pollution Control Structures. Contractor shall have all utilities field located before proceeding with any work.
5. Contractor shall notify design professional 48 hours before beginning each phase of construction.
6. Contractor shall notify MORGAN COUNTY Inspectors 24 hours before beginning each phase of construction.
7. Construction debris and/or waste shall be buried or banded on site. All construction debris and/or waste shall be taken to a state approved landfill.
8. All buffers and tree save areas shall be clearly identified by flagging and/or fencing prior to commencement of any land disturbance activities.
9. The installation of erosion and sedimentation control measures and practices shall occur prior to or concurrent with land disturbing activities and construction on the site and shall be maintained until permanent ground cover is established to 50%.
10. All initial phase Erosion, Sedimentation and Pollution Control best management practices shall be installed prior to any grading.
11. All Erosion, Sedimentation and Pollution Control best management practices shall be inspected and repaired of damage daily. Any accumulated silt shall be removed and spread on site and controlled with temporary mulching and/or grassing.
12. Erosion, Sedimentation, and Pollution Control best management practices shall be maintained at all times. ADDITIONAL EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE INSTALLED IF DEEMED NECESSARY BY ON-SITE INSPECTION OR AS REQUIRED BY ENGINEER OR AS REQUIRED BY LOCAL, STATE OR FEDERAL AGENCIES.
13. Maintenance of all soil erosion and sedimentation control measures and practices whether temporary or permanent shall be the responsibility of the contractor.
14. Any discrepancy within these plans shall be referred to the design professional by the contractor for clarification before proceeding with work.
15. Sediment storage maintenance indicators must be installed in sediment storage structures, indicating the 1/3 full volume.
16. Contractor shall provide temporary diversion berms and down drains on fill slopes to prevent erosion prior to stabilization.
17. Contractor shall remove accumulated sediment from detention basin at end of construction when all disturbed areas have been fully stabilized.

REVISIONS SHOWN ON ES&PC PLAN:

Amendments/revisions to the ES&PC Plan which has a significant effect on BMPs with a hydraulic component must be certified by the design professional.

INTENDED LAND DISTURBANCE CONSTRUCTION ACTIVITY SEQUENCE:

Initial Phase:

1. Preconstruction meeting with MORGAN COUNTY
2. Perform initial monitoring
3. Install initial all fence (perimeter silt fence locations first)
4. Provide any needed initial mulching, grading or other ground cover
5. Install topsoil location fill fence
6. Begin clearing, grubbing, topsoiling, and grading operations within limits of detention ponds & install construction road inlet appropriate vegetative and structural BMPs (inlet / outlet protection, floodwalls, mulching / grassing, etc.)
8. Install wheel wash and fuel storage location (if necessary)
9. Coordinate Site Review Meeting with Engineer and/or Local Issuing Authority

Intermediate Phase:

1. Install storm pipe systems with protected inlets (Sd2s)
2. Throughout land disturbance process, maintain existing BMPs (Vegetative and Structural Practices)
3. Throughout land disturbance process, continue NPDES monitoring and reporting
4. Coordinate with utility companies on utility, topsoiling, and grading operations
5. Begin retaining clearing, grubbing, topsoiling, and grading operations
6. Install topsoil pile at stockpile location and immediately grass/mulch and install inlet protection
7. Perform retaining/grading (adjust storm inlets with grade change) and adjust all affected Sd2s
8. As areas are brought to finish grade, grass and blanket any areas that are finish grade or that will be left bare for 7 days
9. Adjust storm inlets with grade change) and adjust all Sd2s
10. Each fill slope shall have a diversion at the top that is maintained and reinstated as the slope is constructed
11. Continue full compliance applications and continue every 7 days throughout project
12. Install remaining storm system(s) as grades are achieved
13. Immediately install each storm structure with associated Sd2s and add foot logs to each storm structure
14. Grass /mulch /floodwall /coagulant disturbed areas and install intermediate BMPs

Final Phase:

1. Throughout land disturbance process, maintain existing BMPs (vegetative and structural practices)
2. Throughout land disturbance process, continue NPDES monitoring and reporting
3. Complete paving operations
4. Achieve Final Site Stabilization
5. Coordinate Site Review Meeting with Engineer and/or Local Issuing Authority
6. Clean all from all storm systems (distribute onsite and stabilize)
7. Remove any temporary BMP practices onsite site stabilization is achieved and signed off by Engineer
8. Coordinate Site Review Meeting with Engineer for final site approval

CONCRETE WASHOUT:

Contractor shall install a concrete washout. This area is only for the washout of items such as tools, concrete mixer chutes, hoppers and the rear of the vehicles. WASHOUT OF THE DRUM AT THE CONCRETE TRUCK IS PROHIBITED.

WASTE DISPOSAL, SANITARY SEWER, SEPTIC TANK REGULATIONS (ES&PC PLAN COMPLIANCE):

Construction Debris shall be recycled to the extent deemed practical by Owner/Contractor. All waste generated from the development of this site, including but not limited to, waste, liquid waste, chemical waste, construction waste, sanitary sewer discharge, septic tank and septic systems waste, shall be collected and disposed of in a manner that follows all local, state and federal laws and regulations of each type of waste. All required permits, notification, documentation, and timing of personnel on correct handling of waste shall be done in a manner that follows all local, state, and federal laws and regulations. Owner/Contractor is responsible for obtaining the services of a licensed Waste Management professional to obtain a state of Georgia Waste Management permit, which is a legally binding agreement. In addition, including mulching materials shall be discharged to waters of the State, except as authorized by a Section 404 permit.

BMPs FOR PETROLEUM SPILLS AND LEAKS:

1. Fix any leaks immediately, maintain and clean equipment regularly
2. Designate areas for equipment maintenance and fueling that are located on level ground and away from any water sources.
3. Park and service equipment on top of tarps to insure any spills or leaks do not get into the ground.
4. Store all fluids and containers in a leak-proof, locked container to insure safe storage.
5. Collect and remove all leftover lubricants, containers, and trash, especially tires, batteries, pumps or parts of equipment, and all fluid containers.
6. Maintain a spill containment and clean up kit. At a minimum, a spill kit for petroleum products should include:
 - a. A leak proof container to catch leaking fluid.
 - b. A shovel, rake, and other hand tools to create dirt berms.
 - c. Absorbent pads, absorbent substances such as sawdust or oil drying agents, that will absorb fluid before seeping into ground.
 - d. Various hoses, plugs, and clamps to control a hydraulic line leak. A variety of locking "use proof" plugs can be used in emergency.
 - e. Large plastic bags to store any contaminated materials for disposal.
 - f. Temporary heating areas shall be installed and operated in compliance with Georgia E.P.D. regulations.

CONSTRUCTION MATERIALS:

Contractor shall at all times have all construction materials protected from rainfall. Contractor shall utilize tarps, plastic sheeting, roof cover, trailers or any other method to make sure all construction material is covered at all times during construction.

EROSION CONTROL MEASURES TO CONTROL POLLUTANTS IN STORM WATER POST CONSTRUCTION:

"NOTE THE PERMITTEE IS ONLY RESPONSIBLE FOR INSTALLATION AND MAINTENANCE OF STORMWATER MANAGEMENT DEVICES PRIOR TO FINAL STABILIZATION OF THE SITE AND NOT THE OPERATION AND MAINTENANCE OF SUCH STRUCTURES AFTER CONSTRUCTION ACTIVITIES HAVE BEEN COMPLETED."

1. RIP RAP OUTFALLCHANNEL, PROTECTION: Shall be inspected and maintained prior to final stabilization. Any displaced stones and/or other repairs deemed necessary shall be completed according to conditions set forth in GAR10001 permit.
2. WATER QUALITY BASIN: Water quality basin shall be inspected and cleaned out according to Georgia Stormwater Management Manual's recommendations to ensure required water quality guidelines are met.

NATURE OF CONSTRUCTION ACTIVITY:

PROJECT LOCATION: 01000070
PROJECT ADDRESS: 1091 CONFEDERATE RD MADISON, GA 30650
PROJECT TYPE: SITE DEVELOPMENT
IMPROVEMENTS TO BE MADE: EXISTING SITE WILL BE REDEVELOPED FOR NEW PARKING AND A STOREY

SITE ACREAGE: 13.38 ACRES
DISTURBED ACREAGE: 4.84 AC
STATE WATERS ON SITE: NO
EPD BUFFER ENCROACH PERMIT REQ'D: NO
STATE AND LOCAL BUFFERS ADHERED TO: YES
WETLANDS OR WATERS OF US ON SITE: NO
RECEIVING WATERS: LITTLE INDIAN CREEK (NOT IMPAIRED)

ESTIMATE OF RUNOFF COEFFICIENT OR PEAK DISCHARGE FLOW PRE AND POST DEVELOPMENT CONDITIONS:
PRE CN: 59
POST CN: 82
PRE FLOW: 4.1 CFS
POST FLOW: 3.1 CFS

NON-EXEMPT ACTIVITIES SHALL NOT BE CONDUCTED WITHIN THE 25 OR 50 FOOT UNDISTURBED STREAM BUFFERS AS MEASURED FROM THE POINT OF VESTED VEGETATION OR WITHIN 25 FEET OF THE COASTAL MARSHLAND BUFFER AS MEASURED FROM THE JURISDICTIONAL DETERMINATION LINE WITHOUT FIRST ACQUIRING THE NECESSARY VARIANCES AND PERMITS.

NPDES PERMIT PART IV:

(I), EXCEPT AS PROVIDED IN PART IV (B), BELOW, NO CONSTRUCTION ACTIVITIES SHALL BE CONDUCTED WITHIN A 25 FOOT BUFFER ALONG THE BANKS OF ALL STATE WATERS AS MEASURED HORIZONTALLY FROM THE POINT WHERE VEGETATION HAS BEEN VESTED BY NORMAL STREAM FLOW OR WAIVE ACTION. EXCEPT WHERE THE DIRECTOR HAS DETERMINED TO ALLOW A VARIANCE THAT IS AT LEAST AS PROTECTIVE OF NATURAL RESOURCES AND THE ENVIRONMENT IN ACCORDANCE WITH THE PROVISIONS OF O.C.G.A. 12-7-6, OR WHERE OTHER PROTECTIVE OF NATURAL RESOURCES AND THE ENVIRONMENT ARE IMPLEMENTED, OR ALONG AN EPHEMERAL STREAM, OR WHERE BULKHEADS AND SEAWALLS MUST BE CONSTRUCTED TO PREVENT THE EROSION OF THE SHORELINE ON LAKE OCEANS AND LAKE INLANDS, THE BUFFERS SHALL NOT APPLY TO THE FOLLOWING ACTIVITIES PROVIDED THAT ADEQUATE EROSION CONTROL MEASURES ARE INCORPORATED INTO THE PROJECT PLANS AND SPECIFICATIONS AND ARE IMPLEMENTED:

1. PUBLIC DRINKING WATER SYSTEM RESERVOIRS
2. STREAM CROSSINGS FOR WATER LINES AND SEWER LINES, PROVIDED THE STREAM CROSSINGS OCCUR AT AN ANGLE, AS MEASURED FROM THE POINT OF CROSSING, WITHIN 25 DEGREES OF PERPENDICULAR TO THE STREAM AND CAUSE A WIDTH OF DISTURBANCE OF NOT MORE THAN 50 FEET WITHIN THE BUFFER, AND NATIVE RIPARIAN VEGETATION IS RE-ESTABLISHED IN ANY BARE AREAS WITHIN THE BUFFER.
3. STREAM CROSSINGS FOR ANY UTILITY LINES OF ANY ELECTRIC MEMBERSHIP CORPORATION OR MUNICIPAL ELECTRICAL SYSTEM OR ANY PUBLIC UTILITY UNDER THE REGULATORY JURISDICTION OF THE PUBLIC SERVICE COMMISSION, ANY CABLE TELEVISION SYSTEM AS DEFINED IN CODE SECTION 36-18-1, OR ANY AGENCY OR INSTRUMENTALITY OF THE UNITED STATES ENGAGED IN THE GENERATION, TRANSMISSION, OR DISTRIBUTION OF POWER, PROVIDED THAT (A) THE AREA OF LAND DISTURBANCE DOES NOT EXCEED 1,000 SQUARE FEET PER STRUCTURE, (B) THE AREA OF BUFFER VEGETATION TO BE CUT (NOT GRUBBED) DOES NOT EXCEED 1,000 SQUARE FEET PER STRUCTURE, (C) NATIVE RIPARIAN VEGETATION IS RE-ESTABLISHED IN ANY BARE AREAS OR DISTURBED AREAS WITHIN THE BUFFER AND (D) THE ENTITY IS NOT A SECONDARY PERMITTEE FOR A PROJECT LOCATED WITHIN A COMMON DEVELOPMENT OR SALE UNDER THIS PERMIT.
4. BUFFER CROSSINGS FOR FENCES, PROVIDED THAT THE CROSSINGS OCCUR AT AN ANGLE AS MEASURED FROM THE POINT OF CROSSING, WITHIN 25 DEGREES OF PERPENDICULAR TO THE STREAM AND CAUSE A WIDTH OF DISTURBANCE OF NOT MORE THAN 50 FEET WITHIN THE BUFFER, AND NATIVE RIPARIAN VEGETATION IS RE-ESTABLISHED IN ANY BARE AREAS WITHIN THE BUFFER.
5. STREAM CROSSINGS FOR AERIAL UTILITY LINES, PROVIDED THAT (A) THE NEW UTILITY LINE RIGHT-OF-WAY WIDTH DOES NOT EXCEED 100 LINEAR FEET, (B) THE UTILITY LINES ARE ROUTED AND CONSTRUCTED SO AS TO MINIMIZE THE NUMBER OF STREAM CROSSINGS AND DISTURBANCE TO THE BUFFER, (C) ONLY TREES AND TREE DEBRIS ARE REMOVED FROM WITHIN THE BUFFER RESULTING IN ONLY MINOR SOIL EROSION I.E. DISTURBANCE OF UNDERLYING VEGETATION IS MINIMIZED, AND (D) NATIVE RIPARIAN VEGETATION IS RE-ESTABLISHED IN ANY BARE OR DISTURBED AREAS WITHIN THE BUFFER. THE PLAN SHALL INCLUDE A DESCRIPTION OF THE STREAM CROSSINGS WITH DETAILS OF THE BUFFER DISTURBANCE INCLUDING AREA AND LENGTH OF BUFFER DISTURBANCE, ESTIMATED LENGTH OF TIME OF BUFFER DISTURBANCE, AND JUSTIFICATION.
6. RIGHT-OF-WAY POSTS, GUY WIRES, ANCHORS, SURVEY MARKERS, AND THE REPLACEMENT OR MAINTENANCE OF EXISTING UTILITY STRUCTURES WITHIN THE CURRENT RIGHT-OF-WAY UNDER ANY ELECTRIC MEMBERSHIP CORPORATION OR MUNICIPAL ELECTRICAL SYSTEM OR ANY PUBLIC UTILITY UNDER THE REGULATORY JURISDICTION OF THE PUBLIC SERVICE COMMISSION, ANY UTILITY UNDER THE REGULATORY JURISDICTION OF THE FEDERAL ENERGY REGULATORY COMMISSION, ANY CABLE TELEVISION SYSTEM AS DEFINED IN CODE SECTION 36-18-1, OR ANY AGENCY OR INSTRUMENTALITY OF THE UNITED STATES ENGAGED IN THE GENERATION, TRANSMISSION OR DISTRIBUTION OF POWER, PROVIDED THAT (A) THE AREA OF LAND DISTURBANCE DOES NOT EXCEED 100 SQUARE FEET PER STRUCTURE, (B) THE AREA OF BUFFER VEGETATION TO BE CUT (NOT GRUBBED) DOES NOT EXCEED 1,000 SQUARE FEET PER STRUCTURE, (C) NATIVE RIPARIAN VEGETATION IS RE-ESTABLISHED IN ANY BARE OR DISTURBED AREAS WITHIN THE BUFFER AND (D) THE ENTITY IS NOT A SECONDARY PERMITTEE FOR A PROJECT LOCATED WITHIN A COMMON DEVELOPMENT OR SALE UNDER THIS PERMIT.
7. RIGHT-OF-WAY POSTS, GUY WIRES, ANCHORS, SURVEY MARKERS, AND THE REPLACEMENT OR MAINTENANCE OF EXISTING UTILITY STRUCTURES WITHIN THE CURRENT RIGHT-OF-WAY BY ANY ELECTRIC MEMBERSHIP CORPORATION OR MUNICIPAL ELECTRICAL SYSTEM OR ANY PUBLIC UTILITY UNDER THE REGULATORY JURISDICTION OF THE PUBLIC SERVICE COMMISSION, ANY UTILITY UNDER THE REGULATORY JURISDICTION OF THE FEDERAL ENERGY REGULATORY COMMISSION, ANY CABLE TELEVISION SYSTEM AS DEFINED IN CODE SECTION 36-18